GENERAL PURPOSE CLASSROOM PROJECTS			PROJECT SCHEDULE								PROJECT FACILITATORS		
Building	*Classrooms to be renovated*	*Project Budget*	*SD Submittal*	*CDAC Review*	*DD Submittal*	*CDAC Review*	*CD Submittal*	*CDAC Review*	*Bid Date*	*Construction Dates*	*Facilities Planning PM*	*Project Designer*	*Current Status*
Hamilton Hall Classroom Phase 1	100, 105, 351, 3rd Flr Corridor	$ 1,868,473.00	Combined SD/DD	Reviewed	8/30/2004	Reviewed	1/12/2005		9/5/2005	12/15/2005 - 8/1/06	Jerry Guerrier	Hoke/New Vision	Construction Document
Hamilton Hall Classroom Phase 2	420, 425, 452, (517 and 523 Alternates)		Combined SD/DD	Reviewed	8/30/2004	Reviewed	1/12/2005		9/5/2006	5/16/2006 - 12/20/06	Jerry Guerrier	Hoke/New Vision	Construction Document
Global Education	GPC-1005, 1009, 3024, 3033B, and 1015; NGPC-Conf. Rms., 2008, 2010, 3009, and 4003.	$ 30,200,000.00	5/19/2003	Reviewed	10/14/2003	Reviewed	7/2/2004	Reviewed	9/23/2004	10/25/04 - 12/31/06	Diane Gillis	Leers Weinzapfel	Under Construction/AV Installation by contractor.
Greenlaw Phase 1- Rolling	101, 103, 104, 106, 107, 431, 526A, and lobbies	$ 2,680,253.00	Combined SD/DD	Reviewed	8/30/2004	Reviewed	1/10/2005		4/7/2005	1/06-12/06	Diane Gillis	Hoke/New Vision	Construction Documents. Proposed classroom sequence by registrar is; 101, 103, 104, 106, 107, 222 - 1/06-12/06 431, 526A - 9/06-12/06 317, 318, 319, 321 - 1/07-5/07 301, 304, 305 - 9/07-12/07
Greenlaw Phase 2 - Rolling	301, 304, 305, 317, 318, and 321		Combined SD/DD	Reviewed	8/30/2004	Reviewed	1/10/2005		4/7/2005	1/07-12/07	Diane Gillis	Hoke/New Vision	
Hanes Hall	103, 107, 108, 306, 307, and 308	$ 5,034,713.00	TBD		TBD		TBD		12/1/2006	2/1/07 - 12/31/07	Diane Gillis	PBC+L	Schedule contingent on completion of SASB.
Phillips Hall	212, 220, 222, 228, 301, 330, and 332.	$ 1,431,828.00	9/22/2003	Reviewed	11/26/2003	Reviewed	2/26/2004	Reviewed	4/20/2004	7/6/04 - 9/1/05	Diane Gillis	Aggie Crews	Phase 1 completed. Phase 2 under construction
Wilson Hall Phase 1- Rolling	128, and 139	$ 8,920,000.00	Combined SD/DD		9/30/2004	Reviewed	3/1/2005		7/21/2005	1/05/06 - 12/20/06	Diane Gillis	Little Diversified	Combined SD/DD
Wilson Hall Phase 2 - Rolling	107, 128, 139, 202, and 217		Combined SD/DD		9/30/2004	Reviewed	3/1/2005		7/21/2005	10/1/05 - 12/20/06	Diane Gillis	Little Diversified	Combined SD/DD
Howell Hall	104	$ 375,000.00	TBD		TBD		TBD		3/15/2005	7/1/05 -12/20/05	Diane Gillis	UNC Facilities Services	Combined SD/DD. Schedule to be coordinated with Registrar's Office and with roofing/window replacement projects.
Coker Hall	201	$ 682,840.00	Combined SD/DD		TBD		TBD		07/31/05	9/1/05 - 12/20/05	Michael Pierce	Hager Smith	Schematic Design (Schedule may slip)
Mitchell Hall	9, 106, 205, and 305	$ 612,427.00	Combined SD/DD		9/16/2004	Reviewed	12/17/2004		10/03/06	1/18/07 - 8/15/07	Michael Pierce	Hager Smith	Combined SD/DD
Davie Hall	101	$ 154,000.00	Combined SD/DD		10/29/2004		1/14/2005		05/01/05	6/28/05 - 8/15/05	Michael Pierce	Davis Kane	Construction Documents
Fetzer Gym	104, 105, 106, 109	$ 805,600.00	Combined SD/DD		3/16/2004	Reviewed	6/16/2004	Reviewed	09/20/05	01-05-06-7-29-06	Michael Pierce	Davis Kane	Construction Documents
Manning Hall	208, 209, 304 and 307	$ 1,144,432.00	Combined SD/DD		10/29/2004		2/4/2005		10/03/05	1/5/06 -12/20/06	Michael Pierce	Davis Kane	Combined SD/DD, construction is scheduled in 2006. CDAC to make a decision if the classroom goes off-line spring/summer or summer/fall
Woollen Gym	Gynasium	$ 516,500.00							03/23/04	5/12/04 - 8/30/04	Michael Pierce	Davis Kane	Construction Complete
New West	104, 212	$ 2,796,275.00							07/29/04	9/1/04 - 10/1/05	Paul Kapp	Hager Smith Architects	UNDER CONSTRUCTION
Saunders Hall	112, 201, 212, 215, and 306	$ 3,711,883.00							09/01/03	11/3/03 -11/1/04	Paul Kapp	Walter Robbs Callahan & Pierce	Construction Complete
Campus - Y	206 and 207	$ 5,100,000.00			11/23/2004	Reviewed	2/5/2005		03/30/05	6/1/05 - 7/31/06	Paul Kapp	PBC+L	Construction Documents
Arts Commons	107	$ 34,785,275.00	TBD		TBD		TBD		11/27/2006	2/28/07 -10/30/08	Carole Acquesta	Perkins & Will	Programming
Sci-Complex Phase 2	12,600 SF of GPC; 1-250, 4-30, 2-40, and 1-80	$ 97,637,500.00	TBD		TBD		TBD		9/19/2006	4/1/07 - 11/30/08	Peter Krawchyk	Wilson Group	Programming